



AGENDA ITEM: J1N

**CITY OF WAUKEE, IOWA
CITY COUNCIL MEETING COMMUNICATION**

MEETING DATE: August 21, 2017

AGENDA ITEM: Consideration of approval of Partial Payment Estimate No. 5 to McAninch Corporation for the SE Westown Parkway Extension and Grand Prairie Parkway Greenbelt Weirs SE Parkview Crossing Drive to Grand Prairie Parkway Project in the amount of \$333,807.83

FORMAT: Consent Agenda

SYNOPSIS INCLUDING PRO & CON: McAninch Corporation has requested Payment Estimate No. 5 for the work completed on the SE Westown Parkway Extension and Grand Prairie Parkway Greenbelt Weirs SE Parkview Crossing Drive to Grand Prairie Parkway Project in the amount of \$333,807.83. Foth Infrastructure and Environment, LLC has reviewed the payment estimate and recommends payment.

Partial Payment No.5 is for work completed from June 29, 2017 to July 31, 2017.

FISCAL IMPACT INCLUDING COST/BENEFIT ANALYSIS: \$333,807.83

COMMISSION/BOARD/COMMITTEE COMMENT:

STAFF REVIEW AND COMMENT:

RECOMMENDATION: Approve Partial Payment No. 5

ATTACHMENTS: I. Partial Payment No. 5
II. Letter of Recommendation

PREPARED BY: Beth Richardson/Rudy Koester

REVIEWED BY: John Gibson  *RJK*

PUBLIC NOTICE INFORMATION –

NAME OF PUBLICATION:

DATE OF PUBLICATION:



August 2, 2017

John Gibson
Director of Public Works
805 University Avenue
Waukee, IA 50263

**RE: Pay Request #5
SE Westown Pkwy Extension and GPP Greenbelt Weirs
SE Parkview Crossing Dr. to Grand Prairie Pkwy**

Dear Mr. Gibson:

Attached please find a detailed Pay Request for City Council approval on August 21, 2017.

Submitted Quantity

- 0.12 LS of Item 1.1, Construction Staking
- 12,727 CY of Item 2.4, Excavation Class 10, Borrow
- 9,099 SY of Item 2.6, Subgrade Preparation, 12"
- 572 LF of Item 4.1, 15" RCP Storm Sewer
- 329 LF of Item 4.2, 18" RCP Storm Sewer
- 1.0 LS of Item 4.14, Video Inspection of Sewer and Culverts
- 1,110 LF of Item 5.1, 12" PVC Water Main
- 187 LF of Item 5.2, 12" PVC Water Main, Restrained Joint
- 912 LB of Item 5.3, Water Main Fittings
- 3 EA of Item 5.4, 12" Gate Valve
- 1 EA of Item 5.5, Valve Box Adjustment, Minor
- 4 EA of Item 5.6, Fire Hydrant Assembly
- 1 EA of Item 5.7, Removal of Hydrant Assembly
- 0.25 EA of Item 6.1, 84" Dia. SW-401 Manhole
- 0.50 EA of Item 6.2, 72" SW-402 Manhole
- 2.25 EA of Item 6.4, SW-501 Intake
- 1.50 EA of Item 6.5, SW-503 Intake
- 2.25 EA of Item 6.6, SW-505 Intake
- 1.50 EA of Item 6.7, SW-506 Intake
- 1.0 EA of Item 8.7, Handhole Type 3
- 2,435 LF of Item 8.10, Conduit 2"
- 0.12 LS of Item 9.7, SWPPP Management
- 288 LF of Item 9.8, Silt Fence Installation
- 1 LF of Item 12.5, Ornamental Metal Railing
- 0.1 LF of Item 12.11, Ornamental Metal Railing
- 6,765 SY of Item A1.1, Modified Subbase, 6"
- -1,127.5 CY of Item A1.2, Excavation Class 10, Borrow

We have reviewed the submitted quantities and they appear to be in order with what has been constructed in the field. If City Staff concurs with this payment, we recommend the City of Waukee pay McAninch Corp. of Des Moines, Iowa in the amount of \$333,807.83 for the work completed to date.

Please let me know if you have any questions or need additional information.

Sincerely,

Foth Infrastructure and Environment, LLC



Joshua C. DeBower, P.E., Lead Civil Engineer

Encl: Pay Request #5 dated 08/02/17



Wauke Public Works Department
 805 University Avenue
 Wauke, IA 50263
 Phone (515) 978-7920
 Fax (515) 987-3979

PAY REQUEST 5

Contractor: McAninch Corporation
 4001 Delaware Avenue
 Des Moines, IA 50313
 Phone (515) 267-2500

| | | | |
|------------------------------|--|----------------|-----------|
| Project Title | SE Westown Pkwy Extension and GPP Greenbelt Weirs SE Parkview Crossing Dr to Grand Prairie Pkwy | | |
| Wauke IA Project File No. | | Project Number | 14W021.02 |
| Purchase Order Number | | | |
| Orig. Contract Amount & Date | \$2,933,290.59 | 2/9/2017 | |
| Notice to Proceed Date | 2/17/2017 | | |
| Estimated Completion Date | 9/15/2017 | | |
| Pay Period | 6/29/2017 | to | 7/31/2017 |
| Pay Request Number | 5 | | |
| Date | 8/2/2017 | | |
| Contract ID | | | |

| BID ITEMS | | | | | | | | |
|--|-------------|---|------|-----------|--------------|----------------|--------------------|-----------------|
| Item No. | Item Code | Description | Unit | Est. Qty. | Unit Price | Extended Price | Quantity Completed | Value Completed |
| DIVISION 1 - GENERAL | | | | | | | | |
| 1.1 | 1090-A-1000 | CONSTRUCTION STAKING | LS | 1 | \$11,700.00 | \$11,700.00 | 0.62 | \$7,254.00 |
| 1.2 | 1090-A-2000 | MOBILIZATION | LS | 1 | \$114,600.00 | \$114,600.00 | 1.00 | \$114,600.00 |
| DIVISION 2 - EARTHWORK, SUBGRADE AND SUBBASE | | | | | | | | |
| 2.1 | 2010-C-1000 | CLEARING & GRUBBING | LS | 1 | \$3,800.00 | \$3,800.00 | 1.00 | \$3,800.00 |
| 2.2 | 2010-D-1000 | TOPSOIL, ON SITE | CY | 3,634 | \$5.75 | \$20,895.50 | 1818.00 | \$10,453.50 |
| 2.3 | 2010-E-1000 | EXCAVATION CLASS 10, ON SITE | CY | 9,547 | \$5.04 | \$48,116.88 | 9547.00 | \$48,116.88 |
| 2.4 | 2010-E-2000 | EXCAVATION CLASS 10, BORROW | CY | 58,263 | \$6.16 | \$358,900.08 | 58263.00 | \$358,900.08 |
| 2.5 | 2010-F-1024 | BELOW GRADE EXCAVATION (CORE OUT) | CY | 1,127 | \$6.00 | \$6,762.00 | 0.00 | \$0.00 |
| 2.6 | 2010-G-1012 | SUBGRADE PREPARATION, 12 IN. | SY | 9,099 | \$3.09 | \$28,115.91 | 9099.00 | \$28,115.91 |
| DIVISION 3 - TRENCH AND TRENCHLESS CONSTRUCTION | | | | | | | | |
| 3.1 | | DEWATERING | LS | 1 | \$24,000.00 | \$24,000.00 | 1.00 | \$24,000.00 |
| DIVISION 4 - SEWERS AND DRAINS | | | | | | | | |
| 4.1 | 4020-A-1015 | STORM SEWER, TRENCHED, RCP, CLASS V, 15 IN. | LF | 572 | \$78.00 | \$44,616.00 | 572.00 | \$44,616.00 |
| 4.2 | 4020-A-1018 | STORM SEWER, TRENCHED, RCP, CLASS V, 18 IN. | LF | 329 | \$80.00 | \$26,320.00 | 329.00 | \$26,320.00 |
| 4.3 | 4020-A-1060 | STORM SEWER, TRENCHED, RCP, CLASS III, 60 IN. | LF | 25 | \$358.00 | \$8,950.00 | 24.00 | \$8,592.00 |
| 4.4 | 4020-A-1072 | STORM SEWER, TRENCHED, RCP, CLASS III, 72 IN. | LF | 114 | \$467.00 | \$53,238.00 | 114.00 | \$53,238.00 |
| 4.5 | 4020-A-2051 | STORM SEWER, TRENCHED, RCAP, CLASS A-III, 51"X32" | LF | 134 | \$228.00 | \$30,552.00 | 134.00 | \$30,552.00 |
| 4.6 | 4030-B-1852 | PIPE APRON, CONCRETE, 51"X32" ARCH | EA | 1 | \$3,488.00 | \$3,488.00 | 1.00 | \$3,488.00 |
| 4.7 | 4030-B-1072 | PIPE APRON, CONCRETE, 72 IN. | EA | 1 | \$5,984.00 | \$5,984.00 | 1.00 | \$5,984.00 |
| 4.8 | 4040-A-1004 | SUBDRAIN, PVC, (WAUKEE SPECIFICATIONS), 4 IN. | LF | 665 | \$16.30 | \$10,839.50 | 665.00 | \$10,839.50 |
| 4.9 | 4040-A-1006 | SUBDRAIN, PVC, CASE D (WAUKEE SPECIFICATIONS), 6 IN. | LF | 2,362 | \$18.40 | \$43,460.80 | 0.00 | \$0.00 |
| 4.10 | 4040-C-1000 | SUBDRAIN CLEANOUT, TYPE A-1 | EA | 6 | \$357.00 | \$2,142.00 | 3.00 | \$1,071.00 |
| 4.11 | 4040-D-1000 | SUBDRAIN CONNECTION TO INTAKE OR STORM SEWER | EA | 17 | \$255.00 | \$4,335.00 | 1.00 | \$255.00 |
| 4.12 | 4040-D-2000 | SUBDRAIN OUTLET, W/ RODENT GUARD | EA | 1 | \$357.00 | \$357.00 | 0.00 | \$0.00 |
| 4.13 | | FIELD TILE AND FITTINGS, PVC, UNSPECIFIED DIA | LF | 500 | \$11.00 | \$5,500.00 | 0.00 | \$0.00 |
| 4.14 | 4060-B-1000 | VIDEO INSPECTION OF STORM SEWER AND CULVERTS | LS | 1 | \$2,910.00 | \$2,910.00 | 1.00 | \$2,910.00 |
| DIVISION 5 - WATER MAIN AND APPURTENANCES | | | | | | | | |
| 5.1 | 5010-A-1012 | WATER MAIN, TRENCHED, PVC C900, DR 18, 12 IN. | LF | 1,110 | \$33.00 | \$36,630.00 | 1110.00 | \$36,630.00 |
| 5.2 | 5010-A-1112 | WATER MAIN, TRENCHED, PVC C900, DR 18, 12 IN., RESTRAINED JOINT | LF | 187 | \$48.00 | \$8,976.00 | 187.00 | \$8,976.00 |
| 5.3 | 5010-C-1000 | WATER MAIN FITTINGS | LB | 912 | \$5.00 | \$4,560.00 | 912.00 | \$4,560.00 |
| 5.4 | 5020-A-1012 | VALVE, GATE, 12 IN. | EA | 3 | \$1,939.00 | \$5,817.00 | 3.00 | \$5,817.00 |
| 5.5 | | VALVE BOX ADJUSTMENT, MINOR | EA | 1 | \$983.00 | \$983.00 | 1.00 | \$983.00 |
| 5.6 | 5020-C-1000 | FIRE HYDRANT ASSEMBLY | EA | 4 | \$4,293.00 | \$17,172.00 | 4.00 | \$17,172.00 |
| 5.7 | 5020-C-1050 | REMOVAL OF HYDRANT ASSEMBLY | EA | 1 | \$1,458.00 | \$1,458.00 | 1.00 | \$1,458.00 |

| DIVISION 6 - STRUCTURES FOR SANITARY AND STORM SEWER | | | | | | | | |
|--|--------------|---|-------|--------|-------------|--------------|----------|--------------|
| 6.1 | 6010-A-1084 | MANHOLE, STORM SEWER, SW-401, 84 IN. | EA | 1 | \$6,180.00 | \$6,180.00 | 1.00 | \$6,180.00 |
| 6.2 | 6010-A-2072 | MANHOLE, STORM SEWER, SW-402, 72 IN. | EA | 1 | \$9,977.00 | \$9,977.00 | 1.00 | \$9,977.00 |
| 6.3 | 6010-A-4108 | MANHOLE, STORM SEWER, SW-404, 9'X9' | EA | 2 | \$31,770.00 | \$63,540.00 | 2.00 | \$63,540.00 |
| 6.4 | 6010-B-1501 | INTAKE, SINGLE GRATE, SW-501 | EA | 3 | \$2,195.00 | \$6,585.00 | 2.25 | \$4,938.75 |
| 6.5 | 6010-B-1503 | INTAKE, SINGLE GRATE WITH MANHOLE, SW-503 | EA | 2 | \$4,306.00 | \$8,612.00 | 1.50 | \$6,459.00 |
| 6.6 | 6010-B-1505 | INTAKE, DOUBLE GRATE, SW-505 | EA | 3 | \$3,470.00 | \$10,410.00 | 2.25 | \$7,807.50 |
| 6.7 | 6010-B-1506 | INTAKE, DOUBLE GRATE WITH MANHOLE, SW-506 | EA | 2 | \$6,289.00 | \$12,578.00 | 1.50 | \$9,433.50 |
| 6.8 | 6010-E-1100 | MANHOLE ADJUSTMENT, MAJOR | EA | 3 | \$3,640.00 | \$10,920.00 | 0.00 | \$0.00 |
| 6.9 | 6010-H-1000 | REMOVAL OF MANHOLE OR INTAKE, STORM | EA | 4 | \$4,320.00 | \$17,280.00 | 4.00 | \$17,280.00 |
| DIVISION 7 - STREETS & RELATED WORK | | | | | | | | |
| 7.1 | 7010-A-1090 | PAVEMENT, PCC, CLASS C, 9 IN. | SY | 8,190 | \$55.00 | \$450,450.00 | 0.00 | \$0.00 |
| 7.2 | 7010-A-2090 | PAVEMENT, REINFORCED PCC, CLASS C, 9 IN. | SY | 299 | \$70.00 | \$20,930.00 | 0.00 | \$0.00 |
| 7.3 | 7010-I-1000 | PCC PAVEMENT SAMPLES AND TESTING | LS | 1 | \$2,270.00 | \$2,270.00 | 0.00 | \$0.00 |
| 7.4 | 7030-C-1006 | SHARED USE PATH, PCC, 6 IN. | SY | 1,418 | \$35.50 | \$50,339.00 | 0.00 | \$0.00 |
| 7.5 | 7030-D-1012 | SPECIAL SUBGRADE PREPARATION FOR SHARED USE PATHS, 12 IN. | SY | 2,044 | \$3.15 | \$6,438.60 | 0.00 | \$0.00 |
| 7.6 | 7030-E-1004 | SIDEWALK, PCC, 4 IN. | SY | 725 | \$34.50 | \$25,012.50 | 0.00 | \$0.00 |
| 7.7 | 7030-E-1006 | SIDEWALK, PCC, 6 IN. | SY | 53 | \$48.00 | \$2,544.00 | 0.00 | \$0.00 |
| 7.8 | 7030-G-1000 | DETECTABLE WARNINGS | SF | 60 | \$43.00 | \$2,580.00 | 0.00 | \$0.00 |
| 7.9 | 7040-H-1000 | PAVEMENT REMOVAL | SY | 95 | \$15.50 | \$1,472.50 | 0.00 | \$0.00 |
| DIVISION 8 - TRAFFIC SIGNALS AND TRAFFIC CONTROL | | | | | | | | |
| 8.1 | | POSTS FOR SIGNS, STEEL | LF | 208 | \$12.50 | \$2,600.00 | 0.00 | \$0.00 |
| 8.2 | | TYPE A SIGNS | SF | 141 | \$18.50 | \$2,608.50 | 0.00 | \$0.00 |
| 8.3 | | PAINTED PAVEMENT MARKINGS, DURABLE | STA | 85 | \$133.00 | \$11,289.04 | 0.00 | \$0.00 |
| 8.4 | | PAINTED SYMBOLS AND MARKINGS, DURABLE | EA | 24 | \$204.00 | \$4,896.00 | 0.00 | \$0.00 |
| 8.5 | | PAINTED PAVEMENT MARKINGS, WATERBORNE | STA | 9 | \$87.00 | \$767.34 | 0.00 | \$0.00 |
| 8.6 | | TRAFFIC CONTROL | LS | 1 | \$3,850.00 | \$3,850.00 | 0.00 | \$0.00 |
| 8.7 | | HANDHOLE, TYPE III, 30" X 48" | EA | 3 | \$1,020.00 | \$3,060.00 | 1.00 | \$1,020.00 |
| 8.8 | | FIBER TERMINATION PANEL, 48 POSITION, RACK MOUNT | EA | 2 | \$510.00 | \$1,020.00 | 0.00 | \$0.00 |
| 8.9 | | FIBER OPTIC TERMINATIONS | EA | 72 | \$36.00 | \$2,592.00 | 0.00 | \$0.00 |
| 8.10 | | CONDUIT - 2 IN. PVC/HDPE | LF | 3,715 | \$8.67 | \$32,209.05 | 2435.00 | \$21,111.45 |
| 8.11 | | TRACER WIRE | LF | 4,050 | \$0.36 | \$1,458.00 | 0.00 | \$0.00 |
| 8.12 | | PULL ROPE | LF | 4,050 | \$0.15 | \$607.50 | 0.00 | \$0.00 |
| 8.13 | | 72 SINGLE-MODE FIBER OPTIC CABLE, DRY CORE | LF | 4,650 | \$1.80 | \$8,370.00 | 0.00 | \$0.00 |
| 8.14 | | TRAFFIC SIGNALIZATION | LS | 1 | \$10,260.00 | \$10,260.00 | 0.00 | \$0.00 |
| 8.15 | | LIGHTING | LS | 1 | \$88,000.00 | \$88,000.00 | 0.00 | \$0.00 |
| DIVISION 9 - SITEWORK AND LANDSCAPING | | | | | | | | |
| 9.1 | 9010-A-1300 | CONVENTIONAL SEEDING & MULCHING, TYPE 3 | ACRE | 4.4 | \$765.00 | \$3,366.00 | 1.43 | \$1,093.95 |
| 9.2 | 9010-A-1700 | CONVENTIONAL SEEDING & MULCHING, WETLAND SEEDING | ACRE | 0.0 | \$4,080.00 | \$0.00 | 0.00 | \$0.00 |
| 9.3 | 9010-B-1100 | HYDRAULIC SEEDING, FERTILIZING & MULCHING, TYPE 1 (PERM. LAWN MIXTURE) | ACRE | 1.0 | \$2,550.00 | \$2,550.00 | 0.00 | \$0.00 |
| 9.4 | 9010-B-1400 | HYDRAULIC SEEDING, FERTILIZING & MULCHING, TYPE 4 (UBRAN TEMP. MIXTURE) | ACRE | 6.0 | \$1,830.00 | \$10,980.00 | 1.18 | \$2,164.89 |
| 9.5 | 9010-D-1000 | WATERING | M GAL | 523 | \$41.00 | \$21,443.00 | 0.00 | \$0.00 |
| 9.6 | 9010-E-1000 | WARRANTY | LS | 1 | \$3,570.00 | \$3,570.00 | 0.00 | \$0.00 |
| 9.7 | 9040-A-1000 | STORMWATER POLLUTION PREVENTION PLAN (SWPPP), MANAGEMENT | LS | 1 | \$3,060.00 | \$3,060.00 | 0.62 | \$1,897.20 |
| 9.8 | 9040-N-1000 | SILT FENCE, INSTALLATION | LF | 3,123 | \$1.43 | \$4,465.89 | 3974.00 | \$5,682.82 |
| 9.9 | 9040-N-3000 | SILT FENCE, REMOVAL | LF | 3,123 | \$0.05 | \$156.15 | 0.00 | \$0.00 |
| 9.10 | 9040-T-1000 | INLET PROTECTION | EA | 8 | \$153.00 | \$1,224.00 | 4.00 | \$612.00 |
| 9.11 | 9040-J-03020 | RIP RAP, CLASS E | TON | 127 | \$56.00 | \$7,112.00 | 191.84 | \$10,743.04 |
| 9.12 | 9040-B-10012 | FILTER SOCKS, 12" DIA., INSTALLATION & REMOVAL | LF | 760 | \$3.30 | \$2,508.00 | 760.00 | \$2,508.00 |
| DIVISION 12 - STRUCTURES | | | | | | | | |
| CULVERT QUANTITIES | | | | | | | | |
| 12.1 | | FLOODED BACKFILL | CY | 153 | \$76.50 | \$11,704.50 | 153.00 | \$11,704.50 |
| 12.2 | | EXCAVATION, CLASS 20 | CY | 183 | \$28.50 | \$5,215.50 | 183.00 | \$5,215.50 |
| 12.3 | | STRUCTURAL CONCRETE (RCB) | CY | 218 | \$860.00 | \$187,394.00 | 217.90 | \$187,394.00 |
| 12.4 | | REINFORCING STEEL | LB | 41,749 | \$3.26 | \$136,101.74 | 41749.00 | \$136,101.74 |
| 12.5 | | ORNAMENTAL METAL RAILING | LF | 122 | \$72.00 | \$8,748.00 | 26.00 | \$1,872.00 |
| 12.6 | | ANTI-GRAFFITI COATING | SY | 482 | \$20.00 | \$9,640.00 | 0.00 | \$0.00 |
| GREENBELT WEIR QUANTITIES | | | | | | | | |
| 12.7 | | GRANULAR BACKFILL | TON | 1,556 | \$26.60 | \$41,389.60 | 1054.01 | \$28,036.67 |
| 12.8 | | EXCAVATION, CLASS 20 | CY | 1,075 | \$12.25 | \$13,168.75 | 1075.00 | \$13,168.75 |
| 12.9 | | STRUCTURAL CONCRETE (MISCELLANEOUS) | CY | 402 | \$983.00 | \$395,067.70 | 401.90 | \$395,067.70 |
| 12.10 | | REINFORCING STEEL | LB | 47,078 | \$3.62 | \$170,422.36 | 47078.00 | \$170,422.36 |
| 12.11 | | ORNAMENTAL METAL RAILING | LF | 261 | \$72.00 | \$18,799.20 | 261.10 | \$18,799.20 |
| 12.12 | | ANTI-GRAFFITI COATING | SY | 264 | \$31.00 | \$8,184.00 | 0.00 | \$0.00 |
| 12.13 | | WEIR OUTLET CONTROL, 4" DIP WITH GATE VALVE | EA | 2 | \$850.00 | \$1,700.00 | 2.00 | \$1,700.00 |

| BID ALTERNATE #1 | | | | | | | | |
|------------------|-------------|-----------------------------|----|--------|--------|-----------------------|----------|-----------------------|
| A1.1 | | MODIFIED SUBBASE, 6" | SY | 8,780 | \$6.35 | \$55,753.00 | 6765.00 | \$42,957.75 |
| A1.2 | 2010-E-2000 | EXCAVATION CLASS 10, BORROW | CY | -1,465 | \$6.30 | -\$9,229.50 | -1127.50 | -\$7,103.25 |
| TOTAL | | | | | | \$2,931,378.59 | | \$2,036,487.89 |

| MATERIALS STORED SUMMARY | | | |
|--------------------------|------------|------------|---------------|
| Description | # of Units | Unit Price | Extended Cost |
| | | | |
| | | | |
| | | | |
| TOTAL | | | \$0.00 |

| PAY REQUEST SUMMARY | | |
|--|----------------|---------------------|
| | Total Approved | Total Completed |
| Contract Price | \$2,933,290.59 | \$2,036,487.89 |
| Approved Change Order 1 | -\$4,420.00 | |
| Approved Change Order 2 | \$2,508.00 | |
| Approved Change Order 3 | \$0.00 | |
| Revised Contract Price | \$2,931,378.59 | \$2,036,487.89 |
| Materials Stored | | \$0.00 |
| Retainage 5.0% | | \$101,824.39 |
| Total Earned Less Retainage | | \$1,934,663.49 |
| Total Previously Approved (list each) | Pay Request 1 | \$191,204.20 |
| | Pay Request 2 | \$745,022.03 |
| | Pay Request 3 | \$403,556.42 |
| | Pay Request 4 | \$261,073.01 |
| | Pay Request 5 | |
| | Pay Request 6 | |
| | Pay Request 7 | |
| | Pay Request 8 | |
| | Pay Request 9 | |
| | Pay Request 10 | |
| Total Previously Approved | | \$1,600,855.66 |
| Amount Due This Request | | \$333,807.83 |
| Percent Complete | | 69.5% |
| Percent of Contract Period Utilized (in Calendar Days, Based on Notice to Proceed Date & Contract Completion Date) | | 79.0% |

The amount **\$333,807.83** is recommended for approval for payment in accordance with the terms of the Contract.

| Contractor McAninch Corporation | Recommended By Foth Infrastructure & Environment | Owner City of Waukee |
|------------------------------------|---|-------------------------|
| Signature: | Signature: | Signature: |
| Name: Don Taylor | Name: Joshua C. DeBower, P.E. | Name: |
| Title: Project Manager | Title: Lead Civil Engineer | Title: |
| Date: | Date: | Date: |