

Anticipated Construction Schedule for Alice's Road Phase 5, North of SE Olson Dr. to NE Horizon Dr. Updated March 27, 2019.

### **Late March**

- Finish remaining storm sewer cross-runs and sanitary sewer extensions
- Finish removal of existing Alice's Road north of Hickman
- Finish grading Northbound lanes of Alice's Rd north of Hickman

### **Early April**

- Begin removal of south curb line of Hickman Road
- Closure of SE Laurel Street
- Finish removal of existing Alice's Road south of Hickman
- Begin grading Northbound lanes of Alice's Rd south of Hickman
- Begin paving Eastbound Hickman Widening
- Finish Paving Northbound Alice's Rd north of Hickman Rd

### **Late April**

- Begin installation of Permanent Traffic Signals at Hickman/Alice's and at SE Laurel/Alice's
- Finish paving eastbound Hickman Widening
- Begin Paving Northbound Alice's Rd south of Hickman Rd (maintaining access to all parcels)

### **May**

- Complete northbound Alice's Rd paving
- Activate Traffic Signalization and Lighting
- Begin Hickman median improvements
- Permanent pavement markings
- Traffic switch for traffic onto permanent lanes

### **Summer 2019**

- Complete Hickman median improvements
- Complete remaining trail/sidewalk construction
- Complete remaining driveway access

### **Early Fall 2019**

- Final Surface restorations